

# Crawl Space Solutions

8118 Stinson Ave.

Gig Harbor, WA 98332

License #CRAWLSS898ON

(253) 691-9239

Date	Invoice #
10/24/2017	3669

## Bill To

Roger and Karen Moore  
3706 92nd Ave NW  
Gig Harbor, WA. 98335

**PAID**  
**12/06/2017**

P.O. No.

Terms

Project

Quantity	Description	Rate	Amount
1,514	Removed about 300 square feet of contaminated sub-floor insulation, duct insulation from main trunk line, entire vapor barrier, debris and disposed of. Blocked rodent and animal access points using 1/4" hardware cloth. Replaced foundation vent screens as needed.	0.30	454.20T
45	Dug trenches in crawl space designed to gravity feed water to new sump basin. Trenches are at least 6" wide and 6" deep at the start and approximately 18" in depth at the sump basin. Installed 4" perforated drain pipe wrapped in fabric then filled trenches with rock level with soil.	20.00	900.00T
Thank you for your business.		<b>Total</b>	

# Crawl Space Solutions

8118 Stinson Ave.

Gig Harbor, WA 98332

License #CRAWLSS898ON

(253) 691-9239

Date	Invoice #
10/24/2017	3669

**Bill To**

Roger and Karen Moore  
3706 92nd Ave NW  
Gig Harbor, WA. 98335

**PAID**  
**12/06/2017**

P.O. No.

Terms

Project

Quantity	Description	Rate	Amount
1	Installed new sump pump and new sump basin. Basin is buried in soil and surrounded by drain rock and wrapped in fabric to prevent silt and dirt from entering. Water discharge is via 1 1/2" PVC pipe and exits house through existing foundation vent screen. We trenched out to driveway and installed a pop up valve that distributes the water in a small radius. Pump is hard wired to electrical system. Installed high water alarm system on a separate circuit. All electrical work done by licensed electrician.	1,600.00	1,600.00T
25	Sealed all joints and seams on main trunk line with mastic. Installed R-11 blanket wrap air duct insulation and secured with tape and twine.	12.00	300.00T
300	Installed R-30 sub-floor insulation as needed and secured with twine at base of floor joists. Wrapped water pipes as needed with R-11 fiberglass insulation and secured with twine.	1.50	450.00T
Thank you for your business.		<b>Total</b>	

**Crawl Space Solutions**

8118 Stinson Ave.

Gig Harbor, WA 98332

License #CRAWLSS898ON

(253) 691-9239

Date	Invoice #
10/24/2017	3669

**Bill To**

Roger and Karen Moore  
3706 92nd Ave NW  
Gig Harbor, WA. 98335

**PAID**  
**12/06/2017**

P.O. No.

Terms

Project

Quantity	Description	Rate	Amount
1,514	Installed white Canvex 12 mil vapor barrier sealed over footing about 12" up foundation wall and secured with Butyl tape and foundation pins. Sealed all seams with 4" tape.	0.75	1,135.50T
1	Re-attached two attic vents and secured. Removed carpet from attic area.	125.00	125.00T
	Five year warranty on all materials and installation. Does not include rodent infestation	0.01	0.01T
	Sales Tax	7.90%	392.21
Thank you for your business.		<b>Total</b>	<b>\$5,356.92</b>